

Colby Community College (CCC) Datacenter In-Row Rack Cooling (HVAC) RFP (Submission deadline is noon on 8 May 2024)

Overview and Background:

Colby Community College is located in the northwest corner of Kansas, approximately 50 miles from the Colorado and Nebraska borders. The college was established in 1964; it is a dynamic institution of more than 2,400 students. In addition to a main campus of approximately 60 acres, CCC operates a 60-acre farm for students to use as a hands-on laboratory and training facility.

Project Goals:

CCC is seeking bids for our Datacenter In-Row Rack Cooling (HVAC) for our IT Datacenter.

General Information:

CCC is requesting equipment to replace our existing Datacenter In-Row Rack Cooling (HVAC). This HVAC unit will be used to cool server computers and network switches 24/7/365 located in the Library basement. The existing space is 522 square feet in volume. We have an additional challenge worth mentioning related to our facilities HVAC: Our intake air temperature averages 79F most of the year. Summer temperatures have been as high as 91F in our building. We currently have a 52726.43 BTU/h equipment load.

The quotes must be able to meet the following specifications:

208V AC input voltage 88,000 BTU Air Conditioner (Split Unit Preferred) Include Ethernet web monitoring card On site installation Unit will need to operate at below -4F Be in a new factory condition with full warranty Include a three (3) year parts and labor warranty Include replacement of broken and worn out parts under the parts warranty Vendor must supply projected EoL and EoS dates in the proposal All hardware devices must include a three-year term support and warranty. Any